

Christ Church | Oak Brook Install Logistics

Text-only coordination draft

Prepared for Chris Koelbl / Locke & Ladder Commercial, Burr Ridge

Draft date: May 20, 2026

Purpose

This version intentionally removes all map annotations, scaffold overlays, and drawn site paths.

The goal is to give Chris and the board a clear written answer to:

- what work is expected to happen;
- when it is expected to happen;
- what materials and equipment are expected to be on site;
- what still needs a field-approved location before anyone should draw a final map.

This is not a final site logistics plan. It is a text-only coordination draft based on the rough draft, the two hand sketches, and the current Christ Church project media.

Current Known Install Window

Anticipated roofing start: Monday, August 3, 2026

Target completion window: Friday, August 28, 2026

Scaffold design and construction: approximately two weeks before the August 3 start date. The rough draft says this means mid-July. One hand sketch also notes July 1 lead time. That should be treated as a vendor/coordination lead-time note until Chris confirms whether July 1 means actual scaffold activity on site.

What Is Known From Chris's Rough Draft

Scaffolding will be built around the perimeter of the sanctuary approximately 10 feet out from the roof eaves. The scaffold should include a platform, three-rail guardrail system, and toe board.

Additional scaffolding will be erected at the north end of the sanctuary. This north-end scaffold is intended to create a multi-platform condition that follows the angle of the sanctuary roof line up toward the bell station.

Scaffolding will also be erected on all sides of the steeple and extend to the top. Platforms and a three-tier railing system will be used for PPE tie-offs and material landing spots.

Multiple garbage chutes will be attached to the steeple scaffolding. Those chutes will extend down to a dumpster placed adjacent to the base of the scaffolding.

Phase 1: Steeple Tear-Off And Rebuild

Expected timing: Monday, August 3 through Friday, August 7, 2026

Each side of the steeple is approximately 5 squares.

Each pallet of Brava is approximately 5.8 squares.

Initial steeple material load: 4 pallets of Brava.

A crane will be placed next to the base scaffolding at the north end of the sanctuary. Its purpose is to lift material from the ground to the scaffolding surrounding the steeple.

Crane operator hours are expected to be 7:00 AM to 3:30 PM.

The crew is expected to complete 1 to 2 sections of the steeple per day.

After the steeple is complete, the steeple scaffolding comes down and the crane leaves.

Phase 2: Sanctuary Tear-Off And Rebuild

Expected timing: begins after Phase 1, currently assumed to start Monday, August 10, 2026

The sanctuary will be worked in sections, one section at a time.

Plywood will be placed over stained-glass windows when nearby work creates exposure risk. Plywood should be removed before any sanctuary services or Sunday services.

Material will be loaded onto adjacent flat roofs as needed for each active sanctuary section.

A forklift will move material from the church-approved staging area in the marked parking lot to the base scaffold or flat roof loading point.

Date-Based Site Status

Before July 13, 2026

Expected status: planning, scaffold vendor coordination, final church approvals, and layout decisions.

Site impact should be minimal unless Chris confirms that the July 1 hand-sketch note means early field layout or scaffold mobilization.

July 13 through July 31, 2026

Expected status: scaffold mobilization and scaffold construction, assuming a mid-July scaffold start.

Likely site conditions:

- scaffold material deliveries;
- sanctuary perimeter scaffold construction;
- north-end scaffold base and multi-platform build;
- steeple scaffold build;
- barricade and public-separation setup;
- no finished roof tear-off yet unless the schedule changes.

Monday, August 3 through Friday, August 7, 2026

Expected status: Phase 1 active steeple work.

Likely site conditions:

- steeple scaffold active on all sides;
- crane near the north/base scaffold area;

- initial 4 Brava pallets staged and lifted as needed;
- garbage chutes active from steeple scaffold to dumpster;
- sanctuary perimeter scaffold remains in place;
- crew working 7:00 AM to 6:00 PM, with crane operator expected 7:00 AM to 3:30 PM.

Saturday, August 8 and Sunday, August 9, 2026

Expected status: transition period after Phase 1.

Saturday work is available from 8:00 AM to 5:00 PM if needed. Sunday should be treated as no-work / church-service protection unless Chris says otherwise.

Monday, August 10 through Friday, August 21, 2026

Expected status: Phase 2 sanctuary section work.

Likely site conditions:

- steeple scaffold removed or being removed;
- crane gone after steeple completion;
- sanctuary perimeter scaffold active;
- material staged in the approved parking lot zone;
- forklift moving material to base scaffold or adjacent flat roof loading areas;
- plywood protection used at stained-glass windows during active nearby work;
- conex, dumpster, material staging, and crew support still on site.

Saturday, August 22, 2026

If work is active that day, the site should be treated as Phase 2 sanctuary work.

Expected active-work condition:

- sanctuary scaffold still in place;
- crew may work 8:00 AM to 5:00 PM;
- forklift may be active between the material staging area and the roof/scaffold loading point;
- Brava material may be staged in the approved parking lot zone and on adjacent flat roofs;
- plywood may be on stained-glass windows near the active work section;
- steeple scaffold should already be down if Phase 1 finished on schedule;
- crane should already be gone if Phase 1 finished on schedule;
- conex, dumpster, porta potty, and crew parking remain in their approved locations.

If there is no Saturday work, the site should be secured but still staged:

- scaffold remains;
- material remains secured;
- conex remains locked;
- forklift should be parked or removed depending on rental plan;
- dumpster remains until released;
- no church entrance should be blocked without prior approval.

Monday, August 24 through Friday, August 28, 2026

Expected status: finish remaining sanctuary sections, clean up, demobilize, and release remaining equipment.

This is an assumption based on the August 28 completion window. Chris should confirm whether demobilization is included inside that window or follows after it.

Material And Equipment Matrix

Item	Expected Location	Expected Timing	Notes
Sanctuary scaffold	Around sanctuary perimeter, approximately 10 feet out from eaves	Scaffold build through Phase 2	Platform scaffold with three-rail system and toe board.
North-end scaffold	North end of sanctuary, following roof-line angle toward bell station	Scaffold build through active work	Exact footprint needs field approval.
Steeple scaffold	All sides of steeple, extending to the top	Scaffold build through Phase 1	Includes platforms, PPE tie-offs, material landing spots, and chute attachment.
Brava steeple material	Initially staged in approved parking lot zone, then lifted to steeple scaffold	Phase 1	Initial load is 4 pallets.
Brava sanctuary material	Approved parking lot staging, adjacent flat roof loading areas, active scaffold/roof section	Phase 2	Final quantity and sequencing should follow section plan.
Crane	Near north/base scaffold area	Phase 1 only	Exact crane pad and swing radius need vendor confirmation.
Forklift	From staging area to base scaffold or flat roof loading point	Primarily Phase 2	Exact route is not confirmed. Do not draw it as final yet.
Dumpster	Adjacent to scaffold base under chute drop	Phase 1 and as needed after	Exact dumpster location needs field approval.
Garbage chutes	Attached to steeple scaffold,	Phase 1	Chute direction should be

	dropping to dumpster		confirmed before scaffold finalization.
40-foot conex	Locked church-approved parking lot location	Entire active job window	Exact parking stalls need church approval.
Porta potty	Peripheral parking lot/support area	Entire active job window	Must avoid main entry circulation and forklift movement.
Crew parking	Church-approved parking lot zone	Entire active job window	Keep separate from material staging and forklift path where possible.
Plywood window protection	Stained-glass windows near active work	Phase 2 by section	Remove before sanctuary services and Sunday services.

What Chris Still Needs To Decide Or Confirm

The missing information is not visual design. It is source data.

Chris needs to confirm:

- which parking lot or parking stalls the church will allow for material staging;
- where the 40-foot conex can sit;
- where the porta potty can sit;
- where crew parking should go;
- where the dumpster should sit in relation to the steeple chute drop;
- whether the crane vendor approves the north/base scaffold setup area;
- the forklift route from staging to scaffold/flat roof loading;
- whether the forklift route can cross or interrupt any church entry drive;
- which entrances must remain open at all times;
- whether the church has events, services, weddings, funerals, or weekday programs during the August 3 to August 28 window;
- whether Saturday, August 22 is expected to be an active work day or only a secured/staged day;
- whether July 1 is only scaffold lead time or actual on-site scaffold mobilization.

Plain-English Answer For A Board Member

The current plan is to build scaffold in mid-July, start roof work on Monday, August 3, finish the steeple first, remove the steeple crane and steeple scaffold after that phase, then work the sanctuary roof in sections through the August 28 completion window.

The safest written answer is that material, conex, forklift, dumpster, crew parking, and porta potty locations are still pending church-approved parking-lot assignments. Any map that shows exact locations before those assignments are confirmed should be treated as illustrative only, not final.

Short Message To Send Chris

Chris, I stripped this down to text only so we do not create false precision with a bad map. The rough draft gives enough to explain the sequence, scaffold intent, major equipment, and likely date-by-date site condition. The missing piece is the exact field-approved staging plan: parking stalls for material, conex, crew parking, porta potty, dumpster, crane pad, and forklift route. If you mark those locations on one aerial or tell us which lot/stalls the church will allow, we can turn this into a final board-facing logistics plan without guessing.